


Measure G Advisory Board Meeting

November 21st, 2024 – 6:00 P.M.

CUMMING GROUP




Agenda

- 1. Measure G Bond Program Updates
- 2. Budget Updates
- 3. Series 2023 Projects
- 4. Schedule Updates
- 5. Next Steps
- 6. Q&A

Measure G Bond Program Updates

- Design Services for Series 2023 Projects going into permit in December.
- CMAS/Sourcewell to begin for playground equipment, drinking fountains, furnishings and more. Saving money on the procurement of the products and reduce the risk of long lead items.
- Projects are set to go into construction in March/April.
- Working with Financial Advisor for the timing of the Series II and III
 projects.

PARKS AND FACILITIES MAP



PARKS

- Bird Track Park
- Capra Park
- Cardinal Oaks Park
- Carmichael Park
- Del Campo Park


- Glancy Oaks Park
- Jan Park
- Charles C. Jensen Botanical Garden
- La Sierra Community Center
- O'Donnell Heritage Park Site

- Patriots Park and Wall of Honor
- Schweitzer Grove Nature Area
- Sutter-Jensen Community Park




2022 Measure G Bond Budget and Scope Review


Our Approach




COST BY PARK BREAKDOWN



2022 Measure G Bond



Budget Tracking – CAP Analytics




La Sierra Community Center


Series 2023

- Natural Turf Field
- Canopy Areas Roofing
- HVAC Phase I, II, III, IV

Schedule:

- Construction Documents
- Task 01 Permitting this week
- Task 02 Permitting early December
- Bidding in early Spring '25





La Sierra Community Center

Budget:

- Tracking on budget
- VE items as we move through CDs

GRADING	ITEMS	

J. (65)	\$	30,000.00	Þ	50,000
s. @.		20 000 00	¢	30,000
s. @	\$	50,000.00	\$	50,000
F. @	\$	0.20	\$	73,009
F. @	\$	0.65	\$	237,279
F. @	\$	0.15	\$	54,757
F. @	\$	0.05	\$	18,252
F	. @ . @	. @ \$. @ \$. @ \$	0.15 0.65 0.00 \$ 0.20	2. @ \$ 0.15 \$ 2. @ \$ 0.65 \$ 3. @ \$ 0.20 \$

SITE ITEMS

Concrete Paving	15,966 S.F. @	\$ 18.00	\$ 287,388
Refurbished Infield Mix (Add Alt)	14,970 S.F. @	\$ 5.00	\$ 74,852
3. Bleacher (Add Alt)	4 Each @	\$ 5,000.00	\$ 20,000
			\$ 382,240

LANDSCAPE ITEMS

ANDSCAFETIENS		_		
Demolition of Existing Tree	3	Each @ \$	200.00	\$ 600
2. Tree Protection	68	Each @ \$	200.00	\$ 13,600
Lawn Hydroseed	312,170	S.F. @ \$	0.85	\$ 265,345
4. Bark Mulch	262	C.Y. @ \$	60.00	\$ 15,720
5. Concrete Mowstrip	43	L.F. @ \$	20.00	\$ 860
6. Maintenance Period (90 days)	312,170	S.F. @ \$	0.050	\$ 46,826
(\$.015 per SF per month)	3	mos.	Subtotal	\$ 342,950

SPRINKLER IRRIGATION ITEMS

- 1. Demolition of Existing Irrigation
- 2. Turf Irrigation (large area)
- 3. Irrigation Mainline
- 4. Automatic Controller (Add Alt)

365,045			0.05	\$ 18,252
312,170	S.F.	(a)	\$ 2.00	\$ 624,340
2,495	L.F.	(a)	\$ 35.00	\$ 87,308
1	Each	(a)	\$ 10,000.00	\$ 10,000
	-		Subtotal	\$ 739,900

Construction Subtotal

Contractor Markup - 10% General Conditions - 5% Bonding - 1.25% Insurance - 0.7%

Owner Contingency - 10%

Proposed Budget Exeed Budget

225,525

BID PRICE \$ 2,255,248

> 2,157,968 97,281 105%

\$ 1,928,387

192,839

96,419

24,105

13,499

CUMMING

Carmichael Park


Series 2023

- Vet's Hall's Playground Replacement w/Concrete Repair
- TT Playground Rubberized Surface
- New Pickleball Courts (6)
- Asphalt Paving Phase I & II
- New Restroom by Tennis Courts

Schedule

- Construction Documents
- Permitting mid December
- Bidding in early Spring '25






Carmichael Park


Series 2023

- New Restroom by Tennis Courts
- 2 single use restrooms averaging out to \$300,000
- 2 single use restrooms from Public Restroom Company with simplified roof coming in at \$320,000









Carmichael Park

Budget:

- Tracking on budget
- VE items as we move through CDs
- Add alternates identified
- Looking at the value of 3 restrooms instead of 2.

1.	Demo - Aspnait - 4" depth
2.	Dirt Removal and Offhaul - 13.5" depth

- 3. Demo Pipe Gate
- 4. Grading
- 5. Asphalt Base 8.5" depth
- 6. Asphalt Paving 4" depth
- 7. Concrete curb and gutter to be replaced
- 8. New Concrete curb and gutter
- 9. Speed table
- 10. New Pipe Gate
- 11. 3" Bark Mulch around Redwood
- 12. Temporary Construction Fencing

					Subtotal	\$	370,184
	1	L.S.	(a)	\$	7,000.00	\$	7,000
	2	C.Y.	a	\$	60.00	\$	132
	1	Each	@	\$	2,000.00	\$	2,000
	1	Each	(a)	\$	5,000.00	\$	5,000
	40	L.F.	(a)	\$	50.00	\$	2,000
	400	L.F.	(a)	\$	50.00	\$	20,000
	31,420	S.F.	(a)	\$	5.00	\$	157,100
	31,420	S.F.	(a)	\$	4.00	\$	125,680
	31,420	S.F.	a	\$	0.85	\$	26,707
	2	Each	a	\$	500.00	\$	1,000
	31,420	S.F.	@	\$	0.50	\$	15,710
- 1	31,420	ъ.г.	u	Ф	0.23	Э	1,000

Construction Subtotal

General Conditions - 5% Bonding - 1.25% Insurance - 0.7%

Owner Contingency - 5%

Proposed Budget **Budget Difference** Percentage of Budget

31,420 S.F. @ \$ 0.50 \$ 15,710 2 Each @ \$ 500.00 \$ 1,000 31,420 S.F. @ \$ 0.85 \$ 26,707 31,420 S.F. @ \$ 4.00 \$ 125,680 31,420 S.F. @ \$ 5.00 \$ 157,100 400 L.F. @ \$ 50.00 \$ 20,000 40 L.F. @ \$ 50.00 \$ 2,000 11 Each @ \$ 5,000.00 \$ 5,000 12 Each @ \$ 2,000.00 \$ 2,000 2 C.Y. @ \$ 60.00 \$ 132	1	L.3.	9	9	Subtotal	S	370.184
31,420 S.F. @ \$ 0.50 \$ 15,710 2 Each @ \$ 500.00 \$ 1,000 31,420 S.F. @ \$ 0.85 \$ 26,707 31,420 S.F. @ \$ 4.00 \$ 125,680 31,420 S.F. @ \$ 5.00 \$ 157,100 400 L.F. @ \$ 50.00 \$ 20,000 40 L.F. @ \$ 50.00 \$ 2,000 1 Each @ \$ 5,000.00 \$ 5,000 1 Each @ \$ 2,000.00 \$ 2,000	1	L.S.	(a)	\$	7,000.00	\$	7,000
31,420 S.F. @ \$ 0.50 \$ 15,710 2 Each @ \$ 500.00 \$ 1,000 31,420 S.F. @ \$ 0.85 \$ 26,707 31,420 S.F. @ \$ 4.00 \$ 125,680 31,420 S.F. @ \$ 5.00 \$ 157,100 400 L.F. @ \$ 50.00 \$ 20,000 40 L.F. @ \$ 50.00 \$ 2,000 1 Each @ \$ 5,000.00 \$ 5,000	2	C.Y.	(a)	\$	60.00	\$	132
31,420 S.F. @ \$ 0.50 \$ 15,710 2 Each @ \$ 500.00 \$ 1,000 31,420 S.F. @ \$ 0.85 \$ 26,707 31,420 S.F. @ \$ 4.00 \$ 125,680 31,420 S.F. @ \$ 5.00 \$ 157,100 400 L.F. @ \$ 50.00 \$ 20,000 40 L.F. @ \$ 50.00 \$ 2,000	1	Each	@	\$	2,000.00	\$	2,000
31,420 S.F. @ \$ 0.50 \$ 15,710 2 Each @ \$ 500.00 \$ 1,000 31,420 S.F. @ \$ 0.85 \$ 26,707 31,420 S.F. @ \$ 4.00 \$ 125,680 31,420 S.F. @ \$ 5.00 \$ 157,100 400 L.F. @ \$ 50.00 \$ 20,000	1	Each	(a)	\$	5,000.00	\$	5,000
31,420 S.F. @ \$ 0.50 \$ 15,710 2 Each @ \$ 500.00 \$ 1,000 31,420 S.F. @ \$ 0.85 \$ 26,707 31,420 S.F. @ \$ 4.00 \$ 125,680 31,420 S.F. @ \$ 5.00 \$ 157,100	40	L.F.	(a)	\$	50.00	\$	2,000
31,420 S.F. @ \$ 0.50 \$ 15,710 2 Each @ \$ 500.00 \$ 1,000 31,420 S.F. @ \$ 0.85 \$ 26,707 31,420 S.F. @ \$ 4.00 \$ 125,680	400	L.F.	(a)	\$	50.00	\$	20,000
31,420 S.F. @ \$ 0.50 \$ 15,710 2 Each @ \$ 500.00 \$ 1,000 31,420 S.F. @ \$ 0.85 \$ 26,707	31,420	S.F.	(a)	\$	5.00	\$	157,100
31,420 S.F. @ \$ 0.50 \$ 15,710 2 Each @ \$ 500.00 \$ 1,000	31,420	S.F.	(a)	\$	4.00	\$	125,680
31,420 S.F. @ \$ 0.50 \$ 15,710	31,420	S.F.	a	\$	0.85	\$	26,707
v i a a a	2	Each	a	\$	500.00	\$	1,000
31,420 S.F. @ \$ 0.25 \$ 7,855	31,420	S.F.	@	\$	0.50	\$	15,710
21 122 6 225 6 5255	31,420	S.F.	a	\$	0.25	\$	7,855

			Subtotal	S	370.184
1	L.S.	(a)	\$ 7,000.00	\$	7,000
2	C.Y.	@	\$ 60.00	\$	132
1	Each	@	\$ 2,000.00	\$	2,000
1	Each	(a)	\$ 5,000.00	\$	5,000
40	L.F.	@	\$ 50.00	\$	2,000
400	L.F.	(a)	\$ 50.00	\$	20,000
31,420	S.F.	(a)	\$ 5.00	\$	157,100
31,420	S.F.	@	\$ 4.00	\$	125,680
31,420	S.F.	(a)	\$ 0.85	\$	26,707
2	Each	a	\$ 500.00	\$	1,000
0.7,		0	0.00	+	,,

370,184 18,509 4,627 2,591 BID PRICE 395,912 19,796

\$	412,533
\$	(16,621)
	96%

GRADING HEMS			
 Erosion Control/SWPPP 	31,792 S.F. @ \$	0.25	\$ 7,948
Clearing/Grubbing	31,792 S.F. @ \$	0.15	\$ 4,769
3. Rough Grading	31,792 S.F. @ \$	0.85	\$ 27,023
4. Finish Grading	31,792 S.F. @ \$	1.00	\$ 31,792
5. Temporary Construction Fencing	1 L.S. @ \$	10,000.00	\$ 10,000

Subtotal \$

50.00

8.00

5.000.00

9,000.00

40,000.00

20.00

18.00

3.00

2.25

10.00

0.050

Subtotal \$

0.50

3.00

3.00

Subtotal

BID PRICE \$

350.00

Subtotal \$ 538,268

3.500

6,400

5.000

9,000

40.000

2,000

120,000

234,828

27.000

360

1,658

36,168

9.157

36,000

2,910

48,067

36,552

9.138

5,117

781,842

39,092

675,000

106,842

116%

731,035

UTILITY ITEMS

- 1. Electical to Restroom 1,000 L.F. @ \$ 10.00 2. Conduit for Secuity Camera 1,000 L.F. @ \$ 2.00 2,000
- L.S. @ \$ 15,000.00 15.000 3. Sanitary Sewer Connection Subtotal \$ 27,000

6,530 S.F. @ \$

70 L.F. @ \$

S.F. @ \$

Each @ \$

Each @ \$

.s. @ \$

L.F. @ \$

S.F. @ \$

Each @ \$

L.F. @ \$

S.F. @ \$

13,046 S.F. @ \$

12,000 S.F. @ \$

18,313 S.F. @ \$

12,000 S.F. @ \$

970 S.F. @ \$

36

11,056

Each @ \$ 20,000.00

Each @ \$ 300,000.00

SITE ITEMS

- 1. Concrete Paving
- 2. Concrete Curb
- 3. Asphalt Replacement for ADA Parking
- 5. Bike Rack
- 7. Drinking Fountains
- 8. Shade Structure
- Pickleball Court Fence
- 11. Pickleball Court Post/Net
- 12. Pickleball Court Surfacing
- 13. Restroom

LANDSCAPE ITEMS

- 1. Shrub/Groundcover Planting
- 2. Trees (24" box)
- Lawn Sod
- 4. 9" Concrete Mowstrip
- 5. Maintenance Period (90 days) (\$.015 per SF per month)

SPRINKLER IRRIGATION ITEMS

- 1. Demolition of Existing Irrigation
- 2. Lawn Irrigation (spray)
- 3. Shrub/Groundcover Irrigation (drip)

Construction	C-1-t-t-

General Conditions - 5% Bonding - 1.25% Insurance - 0.7%

Owner Contingency - 5%

Proposed Budget **Budget Difference** Percentage of Budget

ADD ALTERNATE

- Picnic Table
- Trash Receptacles
- 3. Additional Pickleball Court Fence

2	Each @	\$ 3,250.00	\$ 6,500
1	Each @	\$ 2,200.00	\$ 2,200
210	L.F. @	\$ 20.00	\$ 4,200
		Subtotal	\$ 12,900

Markup, GC, Bond, Ins \$ TOTAL BID PRICE W/ADD ALT \$ 795,638

GRADING ITEMS					
1. Demolition	6,265 S.I	F. @	\$ 4.00	\$	25,060
Erosion Control/SWPPP	6,265 S.I	F. @	\$ 0.25	\$	1,566
Clearing/Grubbing	6,265 S.I	F. @	\$ 0.15	\$	940
4. Rough Grading	6,265 S.I	F. @	\$ 0.85	\$	5,325
Finish Grading	6,265 S.I	F. @	\$ 1.00	\$	6,265
Drainage system	1 L.:	s. @	\$ 20,000.00	\$	20,000
7. Temporary Construction Fencing	1 L.:	s. @	\$ 1,000.00	\$	1,000
			Subtotal	•	60 156

2,159 S.F. @ \$

33 L.F. @ \$

355 S.F. @ \$

Each @ \$

79 S.F. @ \$

35 L.F. @ \$

355 S.F. @ \$

6,265 S.F. @ \$

1,685 S.F. @ \$

@ \$

1.871

16.00

23.00

4,000.00

3,250.00

2,200.00

9.000.00

52.00

Subtotal \$

3.50

3.00

350.00

4.00

10.00

0.500

Subtotal \$

120.00

@ \$ 95,000.00

@ \$ 3,000.00

34.544

43,033

8.000

13,000

2,200

9.000

95.000

9,932

3,960

3,000

5,055

1.050

316

350

533

8,546

299,979

29,998

221,669

SITE ITEMS

1.	Concrete Paving
2.	Play Apparatus PIP Rubber Surfacing

- 3. Picnic Table
- 4. 6' Bench
- 5. Trash Receptacle
- 6. Drinking Fountain
- 7. Play Apparatus (2-5 Age)
- 8. Play Apparatus Curbing
- 9. Fencing
- 10. Gate

LANDSCAPE ITEMS

- 1. Shrub/Groundcover Planting Lawn (sod)
- 2. Trees (24" box)
- 3. Pour in Place Mulch RWG
- 4. 9" Concrete Mowstrip
- 5. Maintenance Period (90 days)
- (\$.015 per SF per month)

SPRINKLER IRRIGATION ITEMS

- 1. Demolition of Existing Irrigation
- 2. La
- 3. Sh

awn Irrigation	1,685	S.F.	(a)	\$ 3.00	\$ 5,055
hrub/Groundcover Irrigation (drip)	355	S.F.	@	\$ 4.00	\$ 1,420
				Subtotal	\$ 9,608

Construction Subtotal

Contractor Markup - 10% General Conditions - 5% Bonding - 1.25% Insurance - 0.7%

Owner Contingency - 5%

Proposed Budget **Exceed Budget** Percentage of Budget

14,999 3,750 2.100 350,825 BID PRICE 17,541

> 335,000 15,825 105%

CUMMING **GROUP**


Cardinal Oaks Park


Series 2023

- Demo & Grading of Existing Play Area
- Playground Replacement
- Playground Rubberized Surface
- ADA Improvements (2016 report) includes Pathway Repair
- New Pedestrian Walkway
- **Pedestrian Lighting**
- Parking Lot (ARPA Funding)

Schedule

- **Design Development Documents**
- Permitting early December
- Bidding in Spring '25





PLAY EQUIPMENT SCHEDULE

ITEM	MANUFACTURER	QUOTE #	COLOR
5-12 PLAY STRUCTURE	LANDSCAPE STRUCTURES	00045584	ACORN, BROWN, LEAF
2 2-5 PLAY STRUCTURE	LANDSCAPE STRUCTURES	00045584	ACORN, BROWN, LEAF
3 SWINGS	LANDSCAPE STRUCTURES	00045584	ACORN, BROWN, LEAF
4 ZIPLINE	LANDSCAPE STRUCTURES	00045584	ACORN, BROWN, LEAF
5 WELCOME SIGN	LANDSCAPE STRUCTURES	00045584	ACORN, BROWN, LEAF

CONTACT: ROSS RECREATION, JON BAWDEN, JONB®ROSSREC.COM

- NECESSARY TO CONSTRUCT THE PLAY EQUIPMENT, THE MANUFACTURER SHALL SUPPLY AL PARTS, FITTINGS, COMPONENTS AND HARDWARE AS REQUIRED TO COMPLETELY
- CONTRACTOR TO PROVIDE 3RD PARTY INSPECTOR, CALL 48 HOURS PRIOR TO FOOTB LAYOUT AND AT FINAL CONSTRUCTION.

REVISION	0
50% Submittal	10/29
DDO IFOT NO.	
PROJECT NO:	2
DRAWN BY:	
CHECKED BY:	
SCALE:	As Sh
SHEET TITLE	

CONSTRUCTION





Cardinal Oaks Park

Budget

- Tracking on budget
- Add Alternates in place for added Community scope

	ed for the chael Recreation and Parks District								Cardinal Oaks P 50% Submi
tem #	Description	Qty	Unit		Cost		Item Total		Subtotal
Α.	Project Start-up	-	_	⊢		⊢			
	Bonding and mobilization	ALLOW	5%	\$	69,042.96	s	69,042,96		
	Construction staking	ALLOW	3%	\$	40,219,20	s	40.219.20		
	Construction fence	672	LF	\$	6.00	s	4.032.00		
	Erosion control/ SWPPP	ALLOW	LS	\$	10,000.00	S	10,000.00		
	Tree Protection Fencing	865	LF	\$	6.00	ş	5,190.00		
								\$	128.480.
В.	Demolition			_		_			
1.	Clear and grub Tree Removal (15-19" dbh size)	32,450	SF	\$	0.50	\$	16,225.00		
-		2	EA	\$	2,000.00	\$	4,000.00		
	Tree Removal (< 14" dbh size) Grind tree stump	7	EA EA	\$	1,000.00 750.00	\$ \$	7,000.00 750.00	_	
_	Sawcut concrete pavement	160	LF	\$	15.00	\$	2,400.00	-	
	Remove concrete pavement	3,915	SF	\$	5.00	S	19,575.00	-	
_	Remove existing play equipment	ALLOW	LS	\$	15,000.00	S	15,000.00		
	Remove play area curb	390	LF	\$	20.00	S	7,800.00		
_	Remove wood fiber	5,855	SF	\$	2,50	S	14,637.50		
_	Remove concrete pavers	325	SF	\$	8.00	S	2,600.00		
_	Remove volleyball post, footing and net	2	31	\$	800.00	s	1,600.00		
	Remove picnic tables & return to district	2	EA	\$	500.00	s	1,000.00		
	Remove chainlink fence	25	LF	\$	50.00	s	1.250.00		
_	Remove gate post and return to district	2	EA	\$	500.00	S	1,000.00		
_		25	LF	\$	20.00	s	500.00		
15.	Remove trash recpetacle	7	EA.	\$	500.00	s	3,500.00		
								\$	98,840
C.	Utilitles								
1.	Cleanout	3	EA	\$	1,500.00	\$	4,500.00		
D.	Earthwork and Grading	+	_	⊢		⊢		\$	4,500
	Rough grading	15,395	SF	\$	1.00	\$	15.395.00		
2.		210.00	LF	\$	70.00	\$	14,700.00		
	o i ve pendidice pipe	210.00		*	70.00	*	14,700,00	\$	30.100
E.	Site Construction								
1.	Concrete pavement (4" Conc over 6" AB)	9,145	SF	\$	14.00	\$	128,030.00		
2.	6" concrete mowband	255	LF	\$	50.00	\$	12,750.00		
3.	9" concrete play curb	200	LF	\$	60.00	\$	12,000.00		
4.	Rubber surfacing	6.145	SF	\$	32.00	\$	196,640.00		
_	Recycle/trash receptacle	2	EA	\$	1,200.00	\$	2,400.00		
	Picnic table	2	EA	\$	1,750.00	\$	3,500.00		
	ADA picnic table	1	EA	\$	1,775.00	\$	1,775.00		
	Bench	5	EA	\$	2,500.00	\$	12,500.00		
	Bike rack	4	EA	\$	620.00	\$	2.480.00		
_	Play equipment	ALLOW	LS	\$	300,000.00	\$	300,000.00		
	Drinking fountain	ALLOW	LS	\$	10,000.00	\$	10,000.00		
12.	6-0" Ornamental metal fence	36	LF	\$	250.00	\$	9,000.00		
						l		\$	691,080

ltem #	Description	Qty	Unit	_	Cost		Item Total		Subtotal
F.	Parking Lot			\vdash					
1.	Asphalt Concrete (3")	195	TN	\$	250.00	\$	48,750.00		
2.	Class 2 Aggregate Base (8")	264	CY	\$	190.00	\$	50,160.00		
3.	ADA Curb Ramp	250	SF	\$	50.00	\$	12,500.00		
	Vertical Curb (6") Type 3	692	LF	\$	28.00	\$	19,376.00		
5.	Pavement Striping Vertical Tall Curb (3.5'+)	ALLOW 30	LS LF	\$	3,500.00 125.00	\$	3,500.00 3,750.00		
6. 7.	Over Excavation and Replacement	815	CY	\$	30.00	\$	24,450.00		
	Excavation	541	CY	\$	25.00	\$	13.525.00		
9.	Class #3 RSP	3	CY	\$	500.00	S	1,500.00		
10.	Sidewalk Underdrain	1	EA	\$	2,500.00	\$	2,500.00		
11.	Pipe gate	2	EA	\$	5,000.00	\$	10,000.00		
				_				\$	190,010.00
G.	Irrigation		1.0		/ 000 00		/ 000 00		
	Irrigation Controller Rotor spray irrigation	ALLOW 8,180	LS SF	\$	6,000.00	\$	6,000.00 12,270.00	_	
3.	Rotary spray irrigation	2,715	SF	\$	2.00	\$	5,430.00		
		3,135	SF	\$	4.00	\$	12,540.00		
				Ť		,	,	\$	36,240,00
H.	Soil Preparation								
1.	Soil preparation and fine grading	16,595	SF	\$	1.00	\$	16,595.00		
2.	Fine grading only (bark mulch only)	940	SF	\$	5.00	\$	4,700.00		
				_		_		\$	21,300.00
l.	Planting	32	EA		050.00		8.000.00		
	Trees, 15 gallon Shrubs and groundcover	3,135	EA SF	\$	250.00 4.00	\$	12,540.00		
	Turf from Seed	10,745	SF	\$	1.00	\$	10,745.00		
	Biofiltration planting	2,715	SF	\$	4.00	s	10,860.00		
	Mulch	4,075	SF	\$	1.00	\$	4,075.00		
								\$	46,220.00
J.	Site Electrical	0.1			1 500 00		34.650.00		
1.	Groundbox Distribution Modification	21	EA LS	\$	1,500.00	\$	1,650.00		
3.	Conduit- 1" PVC	3,180	LF	\$	4.50	S	15,741.00		
4.	Conduit Empty with Pull String- 2' PVC	1,470	LF	\$	7.50	\$	12,127.50		
5.	Conductor - 10 (Cu)	4,800	LF	\$	1.75	5	9,240.00		
6.	Conductor - 12 (Cu)	1,560	LF	\$	1.50	\$	2,574.00		
7.	Conductor Ground-10 (Cu)	2,400	LF	\$	1.75	\$	4,620.00		
8.	Conductor Ground- 12 (Cu)	780	LF	\$	1.50	\$	1,287.00		
9.	Trench and Backfill	2,670	LF	\$	15.00	\$	44,055.00		
10.	Site Light and Pole- L5	6 2	EA EA	\$	4,500.00 3,500.00	\$	29,700.00 7,700.00		
<u> </u>	Site Light and Pole- L6 Site Light and Pole- L3H	6	EA	\$	3,500.00	\$	23,100.00		
11.	Site Light and Pole- P	1	EA	\$	5,000.00	s	5,500.00		
12.	Lighting Controls	1	LS	\$	2,000.00	\$	2,200.00		
								\$	194,140.00
Item #	Description	Qty	Unit		Cost	_	Item Total	_	Subtotal
				\vdash		\vdash			
K.	Landscape Maintenance			\vdash					
1.	Landscape maintenance	3	MO	\$	3,000.00	\$	9,000.00		
								\$	9,000.00
L.	Total Estimated Construction Costs			-				\$	1,449,910.00
M.	Contingencies		-	⊢		_			
m. 1.	Design contingency	ALLOW	10%	\$	144,991.00	\$	144,991.00		
	Change Order contingency	ALLOW	10%	\$	144,991.00	S	144,991.00		
		7.000		Ť		*		5	289,980.00
N.	TOTAL ESTIMATED CONSTRUCTION COSTS & COI	NTINGENCIES	Base Bid	1)				\$	1,739,890.00
Ο.	(ADD ALTERNATE #1) Ornamental Metal Fence					\vdash			
٠.	on Concrete Mowband								
1.	Remove post and cable fence	495	LF	\$	30.00	\$	14,850.00		
2	4'-0" ornamental metal fence on concrete	390	LF	\$	220.00	\$	85,800.00		
2.	mowband	370	L	φ.	220.00	,	63,600.00		
				_				\$	100,650,00
P.	(ADD ALTERNATE #2) 6'-0" Ornamental Metal	1	E۸	ę	5.000.00	e	5,000,00		
· ·	Gate	1	EA	\$	5,000.00	\$	5,000.00		
			•					\$	5,000.00
	TOTAL ESTIMATED CONSTRUCTION COSTS	T CONTINCT	ICV			_			61 045 545 00
	TOTAL ESTIMATED CONSTRUCTION COSTS + COS	ON CONTINGEN	ICT						\$1,845,540.00

CUMMING GROUP

Glancy Oaks


Series 2023


- Park entry-ADA
- Demo & Grading
- Playground Replacement
- Playground Rubberized Surface
- ADA Improvements (2016 report) includes Existing Pathway Repair

Schedule

- Design Development Documents
- Permitting mid-end of December
- Bidding in Spring '25







Glancy Oaks

Budget:

- Tracking on budget
- VE items as we move through CDs
- Add alternates identified

ITEM ITEM DESCRIPTION	Cost	Estimate - 50% CD'S				
1 MOBILIZATION (2% of sconst.) 2 PROJ. MANAGEMENT/GENERAL CONDITIONS (5% of const.) 3 TEMPODARY FENCE - CHAIN LINK 6' 3 TEMPODARY FENCE - CHAIN LINK 6' 4 SWPDP MEASURES, MAINTENANCE, REPORTING 5 TRAFFIC CONTROL. 5 TRAFFIC CONTROL. 6 CONSTRUCTION SIGNAGE 7 CONSTRUCTION SIGNAGE 8 CLEARING AND STAKING 8 CLEARING AND BLACK SIGNAGE 8 CLEARING AND BLACK SIGNAGE 9 TREE REMOVAL 10 REMOVE CURB AND GUTTER 10 REMOVE CONCRETE 10 REMOVE CONCRETE 11 REMOVE CONCRETE 11 REMOVE SEAT WALL 6 PLAY AREA 11 S \$1,000.00 12 REMOVE SEAT WALL 6 PLAY AREA 11 S \$1,000.00 13 TREE PROTECTION 1 TELE PROTECTION 1 LS \$1,000.00 10 REMOVE CURB AND GUTTER 1 REMOVE SEAT WALL 6 PLAY AREA 11 S F \$45.00 11 S \$1,000.00 12 REMOVE CONCRETE 1 REMOVE SEAT WALL 6 PLAY AREA 11 S F \$45.00 13 TREE PROTECTION 1 LS \$5,000.00 13 TREE PROTECTION 1 LS \$5,000.00 13 TREE PROTECTION 1 LS \$5,000.00 14 REMOVE CRAINTY RETAINING WALL 15 LF \$45.00 15 REMOVE SEAT WALL 6 PLAY AREA 16 DENIRKING FOUNTAIN 1 LS \$5,000.00 16 REMOVE CONCRETE 10 REMOVE SEAT WALL 6 PLAY AREA 17 PLAY AREA - DEMOLITION 1 LS \$5,000.00 18 SITE DRAINAGE 18 SITE DRAINAGE 19 PEDESTRIAN CONCRETE 6 PLAY AREA 19 PEDESTRIAN CONCRETE 6 PLAY AREA 10 LS \$5,000.00 17 PLAY AREA - DEMOLITION 1 LS \$5,000.00 18 SITE DRAINAGE 19 PEDESTRIAN CONCRETE 6 PLAY AREA 10 LS \$5,000.00 18 SITE DRAINAGE 19 PEDESTRIAN CONCRETE 6 PLAY AREA 10 LS \$1,000.00 17 PLAY AREA 10 LS \$1,000.00 18 SITE DRAINAGE 10 LS \$1,000.00 19 REMOVE 5 SITE 5	Section 1997		QTY.	UNIT	COST	TOTAL
SPROJ.MANAGEMENT/GENERAL CONDITIONS (5% of const.) 1	INDII	RECT COSTS				\$24,996.86
SITE PROTECTION. TRAFFIC CONTROL. AND STAKING \$5.00 \$5.00.000		이번 경우가 바다가 얼마를 가지가 되었다면 가게 되었다면 하는 경상이 가장하는 것이 되었다면 하는데			501401000	\$7,141.96
TEMPORARY FENCE - CHAIN LINK 6' 1,000 LF \$5.00 \$5.00.00 \$4.50.00	2	PROJ. MANAGEMENT/GENERAL CONDITIONS (5% of const.)	1	LS	5.0%	\$17,854.90
4 SWPDP MEASURES, MAINTENANCE, REPORTING 5 TRAFFIC CONTROL 6 CONSTRUCTION STAKING 7 CONSTRUCTION STAKING 8 CLEARING AND GRUBBING 8 CLEARING AND GRUBBING 9 TREE REMOVAL 10 EMOVE CURB AND GUITER 11 ES \$1,000.00 \$1,000.	SITE	PROTECTION, TRAFFIC CONTROL, AND STAKING				\$22,250.00
5 TRAFFIC CONTROL 1		4. 회사장에 시간 원장 경기 전에 가는 10 중인 가는 10 전에 가장 전에 가장 함께 되었다. (2) 전에 가장 보고 있는 10 kg (2) 전에 가장 보고 있다.		100		\$5,000.00
6 CONSTRUCTION STAKING 7 CONSTRUCTION SIGNAGE 8 CLEARING AND GRUBBING 8 CLEARING AND GRUBBING 9 TREE REMOVAL 10 REMOVE CURB AND GUTTER 11 REMOVE CONCRETE 11,783 SF \$6.00 \$10,609.00 12 REMOVE ASPHALT 280 SF \$6.00 \$1,609.00 13 TREE PROTECTION 14 REMOVE GRAYITY BETAINING WALL 15 TREE PROTECTION 16 DRINKING FOUNTAIN 17 PLAY AREA - DEMOLITION 17 PLAY AREA - DEMOLITION 18 SITE DRAINAGE 18 SITE DRAINAGE 18 SITE DRAINAGE 19 TREE PAYING, CURBS, AND WALLS 19 PEDESTRIAN CONCRETE (4" PCC/4" AB) 10 ADD ATTHY PAMPS 20 CONCRETE THICKENED EDGE (@ PLAY AREA) 11 LS \$5,000.00 12 ADA ENTRY PAMPS 12 ADA ENTRY PAMPS 13 TREE PAYING CONCRETE (A" PCC/4" AB) 15 LF \$150.00 16 CONCRETE THICKENED EDGE (@ PLAY AREA) 17 ADD ATTHY PAMPS 18 SITE DRAINAGE 19 PEDESTRIAN CONCRETE (A" PCC/4" AB) 10 ADA ENTRY PAMPS 10 ADA ENTRY PAMPS 11 LS \$173,650.00 12 CURB - 12" WIDE CONCRETE (A" PCC/4" AB) 15 LF \$150.00 16 ASSACRAY AREA 17 SITE DRAINAGE 18 SITE DRAINAGE 19 PEDESTRIAN CONCRETE (A" PCC/4" AB) 10 ADA ENTRY PAMPS 10 ADA ENTRY PAMPS 11 LS \$173,650.00 12 CURB - 12" WIDE CONCRETE (A" PCC/4" AB) 15 LF \$150.00 16 ASSACRAY AREA 17 SITE DRAINAGE 18 SITE DRAINAGE 19 PEDESTRIAN CONCRETE (A" PCC/4" AB) 10 ADA ENTRY PAMPS 10 ADA ENTRY PAMPS 11 LS \$173,650.00 17 PLAY AREA EQUIPMENT 11 LS \$173,650.00 18 SITE DRAINAGE 15 LF \$150.00 18 SITE DRAINAGE 16 ASSACRAY AREA 17 SITE DRAINAGE 17 SITE DRAINAGE 18 SITE OR AND STAKE ASSACRAY AREA 18 SITE OR AND STAKE ASSACRAY AREA 19 PEDESTRIAN CONCRETE (A" PCC/4" AB) 11 LS \$173,650.00 17 PLAY THE STAKE ASSACRAY AREA 11 LS \$173,650.00 18 SITE DRAINAGE 18 SITE DRAINAGE 19 PEDESTRIAN CONCRETE (A" PCC/4" AB) 19 PEDESTRIAN CONCRETE (A" PCC/4" AB) 11 LS \$100.00 17 PLAY THE STAKE ASSACRAY AREA 11 LS \$100.00 18 SITE DRAINAGE 11						
Total Construction Signage 1				10000		
SITE DEMOLITION AND CLEARING \$17,905.46						
8 CLEARING AND GRUBBING 9 TREE REMOVAL 0 EA \$750.00 \$0.00 10 REMOVE CURB AND GUTTER 63 LF \$8.00 \$50.400 11 REMOVE CONCRETE 17.83 SF \$6.00 \$10.698.00 13 TREE PROTECTION 32 EA \$150.00 \$1.0698.00 15 TREE PROTECTION 32 EA \$150.00 \$4.800.00 15 TREE PROTECTION 32 EA \$150.00 \$4.800.00 15 REMOVE GRAVITY RETAINING WALL 29 LF \$45.00 \$1.305.00 15 PEMOVE SEAT WALL @ PLAY AREA 115 LF \$45.00 \$1.305.00 15 PEMOVE SEAT WALL @ PLAY AREA 115 LF \$45.00 \$1.000.00 17 PLAY AREA - DEMOLITION 1 LS \$20.000.00 \$20.000.00 17 PLAY AREA - DEMOLITION 1 LS \$20.000.00 \$20.000.00 17 PLAY AREA - DEMOLITION 1 LS \$5.000.00 \$5.000.00 18 SITE DRAINAGE 18 SITE DRAINAGE 18 SITE DRAINAGE 19 PEDESTRIAN CONCRETE (4* PCC/-4* AB) 19 PEDESTRIAN CONCRETE (4* PCC/-4* AB) 10 PEDESTRIAN CONCRETE (4* PCC/-4* AB) 11 LS \$5.000.00 \$2.025.00 20 CONCRETE THICKENED EDGE (@ PLAY AREA) 11 LS \$135.00 \$2.025.00 21 ADA ENTRY RAMPS 22 CURB - 12* WIDE CONCRETE MOWBAND (@ TURF AREAS) 135 LF \$150.00 \$2.025.00 23 SEAT WALL @ PLAY AREA 135 LF \$150.00 \$2.025.00 25 POUR-IN-PLACE SAFETY SURFACE (INC. BASE) 1 STIE AMENITISE 22 CURB - 12* WIDE CONCRETE MOWBAND (B TURF AREAS) 1 SEAT WALL @ PLAY AREA EQUIPMENT 1 LS \$173.650.00 \$173.650.00 27 BASKETBALL COURT SURFACING/STRIPING 28 DRINKING FOUNTAIN MY BOTTLE FILLER & DOG BOWL 1 EA \$9.500.00 \$173.650.00 18 SITE AMENITISE 15 LF \$150.00 \$173.650.00 18 SITE AMENITARY READ \$1.500.00 18 SITE AMENITISE 15 LF \$150.00 \$173.650.00 18 SITE AMENITISE 15 LF \$150.00 \$173.650.00 18 SITE AMENITISE 16 LF \$150.00 \$173.650.00 18 SITE AMENITISE 16 LF \$150.00 \$173.650.00 18 SITE AMENITISE 17 LF \$10.00 \$173.650.00 18 SITE AMENITISE 18 SITE AMENITISE 19 SITE AMENITISE 19 SITE AMENITISE 19 SITE AMENITISE 10 SITE AMENITISE 10 SITE AMENITISE 10 SITE AMENITISE		11.0 00.0 00.0 00.0 00.0 00.0 00.0 00.0	5		ψ1,000.00	
9 TREE REMOVAL 0 REMOVE CURB AND GUTTER 63 LF \$8.00 \$5.04.00 11 REMOVE CONCRETE 17.83 SF \$6.00 \$10.698.00 12 REMOVE CONCRETE 17.83 SF \$6.00 \$10.698.00 12 REMOVE ASPHALT 28.0 SF \$6.00 \$1.680.00 13 TREE PROTECTION 32 EA \$150.00 \$4.800.00 14 REMOVE GRAVITY RETAINING WALL 29 LF \$45.00 \$1.305.00 15 REMOVE SEAT WALL @ PLAY AREA 115 LF \$45.00 \$1.305.00 16 DRINKING FOUNTAIN 1 LS \$20.000.00 \$1.000.00 17 PLAY AREA - DEMOLITION 1 LS \$20.000.00 \$20.000.00 18 SITE DRAINAGE 1 LS \$5.000.00 \$5.000.00 19 PEDESTRIAN CONCRETE (4° PCC/4° AB) 19 PEDESTRIAN CONCRETE (4° PCC/4° AB) 19 PEDESTRIAN CONCRETE (4° PCC/4° AB) 10 LF \$135.00 \$2.025.00 21 ADA ENTRY RAMPS 22 CURB - 12° WIDE CONCRETE MOWBAND (@ TURF AREAS) 23 SEAT WALL @ PLAY AREA 25 SEAT WALL @ PLAY AREA 26 CURB - 12° WIDE CONCRETE MOWBAND (@ TURF AREAS) 27 SEAT WALL @ PLAY AREA 28 SEAT WALL @ PLAY AREA 29 DOUR-IN-PLACE SAFETY SURFACE (INC. BASE) 29 DOUR-IN-PLACE SAFETY SURFACE (INC. BASE) 20 DOUR DIBAR SURFACING/STRIPING 20 DOUR DIBAR SURFACING/STRIPING 21 DOUR DIBAR SURFACING/STRIPING 22 DIRIKING FOUNTAIN W/ BOTTLE FILLER & DOG BOWL 29 TRASH RECEPTACLE 30 REGISTION SYSTEM - NO STEM - IN SHRUB BEDS 31 RERIGATION SYSTEM - NO STEM - IN SHRUB BEDS 32 SOLI AMENDMENT 33 SEA SACO.00 34 SHRUB/GROUNDCOVER PLANTING - 5 GAL 35 SHRUB/GROUNDCOVER PLANTING - 5 GAL 36 SHRUB/GROUNDCOVER PLANTING - 5 GAL 36 SHRUB/GROUNDCOVER PLANTING - 5 GAL 37 CHIPPED WOOD MULCH - 3° DEPTH 20 CONSTRUCTION CONTINGENCY - 10% SUBTOTAL CONSTRUCTION CONTINGENCY - 10% SAROOR SPOOD STORM - SAROOR STORM - SAROOR			4.460	٥٢.	to of	\$17,905.40
10 REMOVE CURB AND GUTTER	1.5			1.5		
11 REMOVE CONCRETE				7		
12 REMOVE ASPHALT 280 SF \$6.00 \$1.880.00 \$1.880.00 \$1.880.00 \$1.880.00 \$1.880.00 \$1.880.00 \$1.880.00 \$1.880.00 \$1.880.00 \$1.880.00 \$1.880.00 \$1.880.00 \$1.880.00 \$1.880.00 \$1.880.00 \$1.880.00 \$1.880.00 \$1.380.50 \$1.580.00 \$1.380.50 \$1.580.00 \$1.380.50 \$1.580.00			2.37	(4.50)		
TREE PROTECTION 32	100			1.		
14 REMOVE GRAVITY RETAINING WALL 29 LF						
15 REMOVE SEAT WALL @ PLAY AREA						College Same Same Same Same
16 DRINKING FOUNTAIN 1 EA \$1,000.00 \$1,000.00 17 PLAY AREA - DEMOLITION 1 LS \$20,000.00 \$20,000.00 18 SITE DRAINAGE	1000			_		
1		1 T. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1.	11111111111	10000		
1						\$20,000.00
1	SITE	DRAINAGE				\$5,000,00
SITE PAVING, CURBS, AND WALLS \$61,662.00			1	LS	\$5,000.00	\$5,000.00
19 PEDESTRIAN CONCRETE (4" PCC/4" AB) 20 CONCRETE THICKENED EDGE (@ PLAY AREA) 21 ADA ENTRY RAMPS 22 CURB - 12" WIDE CONCRETE MOWBAND (@ TURF AREAS) 23 EA \$3,000.00 \$9,000.00 24 CURB - 12" WIDE CONCRETE MOWBAND (@ TURF AREAS) 25 SEAT WALL @ PLAY AREA 26 SEAT WALL @ PLAY AREA 27 SEAT WALL @ PLAY AREA 28 \$150.00 \$20,250.00 SITE AMENITIES 29 CURIN-PLACE SAFETY SURFACE (INC. BASE) 20 WOOD FIBAR SURFACING 20 WOOD FIBAR SURFACING/STRIPING 21 BASKETBALL COURT SURFACING/STRIPING 22 DRINKING FOUNTAIN W/ BOTTLE FILLER & DOG BOWL 23 DRINKING FOUNTAIN W/ BOTTLE FILLER & DOG BOWL 24 STRIPACTION SYSTEM 25 SOIL AMENDMENT 26 SOIL AMENDMENT 27 BASKETBALL COURT SURFACE (INC. BASE) 38 IRRIGATION SYSTEM - IN SHRUB BEDS 39 IRRIGATION SYSTEM - SAJOO.00 \$1,500.00 30 IRRIGATION SYSTEM - ADJUSTMENTS 30 IRRIGATION SYSTEM - ADJUSTMENTS 30 IRRIGATION SYSTEM - ADJUSTMENTS 30 SOIL AMENDMENT 3					* 72	
20 CONCRETE THICKENED EDGE (@ PLAY AREA) 21 ADA ENTRY RAMPS 22 CURB - 12" WIDE CONCRETE MOWBAND (@ TURF AREAS) 23 SEAT WALL @ PLAY AREA 35 LF \$35.00 \$5.00.00 25 SEAT WALL @ PLAY AREA 35 LF \$35.00 \$5.00.00 26 SEAT WALL @ PLAY AREA 35 LF \$150.00 27 SEAT WALL @ PLAY AREA EQUIPMENT 30 LS \$173,650.00 3173,650.00 32 POUR-IN-PLACE SAFETY SURFACE (INC. BASE) 36 WOOD FIBAR SURFACING 37 BASKETBALL COURT SURFACING/STRIPING 37 BASKETBALL COURT SURFACING/STRIPING 38 DRINKING FOUNTAIN W/ BOTTLE FILLER & DOG BOWL 30 IRRIGATION SYSTEM 31 IRRIGATION SYSTEM 32 SOIL AMENDMENT 33 FINISH RECEPTACLE 34 SOO.00 35 IRRIGATION SYSTEM - ADJUSTMENTS 36 SF \$0.00 37 SOIR AMENDMENT 38 SOIL AMENDMENT 38 SHRUB/GROUNDCOVER PLANTING - 5 GAL. 39 SHRUB/GROUNDCOVER PLANTING - 1 GAL. 30 IRRISH GRADING 30 TURF - SOD (REPLACEMENT) 31 CHIPPED WOOD MULCH - 3" DEPTH 32 SOO.00 33 LANDSCAPE MAINTENANCE - 90-DAY 34 SIBTOTAL 35 SHRUB/GROUNDCOVER PLANTING - 5 GAL. 36 SHRUB/GROUNDCOVER PLANTING - 1 GAL. 37 CHIPPED WOOD MULCH - 3" DEPTH 38 LANDSCAPE MAINTENANCE - 90-DAY 38 LANDSCAPE MAINTENANCE - 90-DAY 38 LANDSCAPE MAINTENANCE - 90-DAY 39 SIBTOTAL 48 STATUM AREAS) 5 SOO.00 5 SUBTOTAL 5 CONSTRUCTION CONTINGENCY - 10% 5 SIBTOTAL 5 CONSTRUCTION CONTINGENCY - 10%	SECULAR VALUE OF STREET		1703	SE.	\$1400	
21 ADA ENTRY RAMPS 22 CURB - 12" WIDE CONCRETE MOWBAND (@ TURF AREAS) 23 SEAT WALL @ PLAY AREA 23 SEAT WALL @ PLAY AREA 24 CHILDREN'S PLAY AREA EQUIPMENT 25 POUR-IN-PLACE SAFETY SURFACE (INC. BASE) 26 WOOD FIBAR SURFACING 27 BASKETBALL COURT SURFACE (INC. BASE) 28 DRINKING FOUNTAIN W/ BOTTLE FILLER & DOG BOWL 29 TRASH RECEPTACLE 30 IRRIGATION SYSTEM 30 IRRIGATION SYSTEM 30 IRRIGATION SYSTEM - ADJUSTMENTS 31 SF \$0.45 32 SOIL AMENDMENT 33 SOIL AMENDMENT 34 SHRUB/GROUNDCOVER PLANTING - 1 GAL 35 SHRUB/GROUNDCOVER PLANTING - 1 GAL 36 TURF - SOD (REPLACEMENT) 37 CHIPPED WOOD MULCH - 3" DEPTH 20 CONSTRUCTION CONTINGENCY - 10% 30 SUBTOTAL 38 SACONSTRUCTION CONTINGENCY - 10% 39 SACONSTRUCTION CONTINGENCY - 10% 30 IRRIGATION SYSTEM - ADJUSTMENTS 30 SOIL AMENDMENT 31 SHRUB/GROUNDCOVER PLANTING - 1 GAL 30 SHRUB/GROUNDCOVER PLANTING - 1 GAL 31 SHRUB/GROUNDCOVER PLANTING - 1 GAL 32 SOIL AMENDMENT 33 SHRUB/GROUNDCOVER PLANTING - 1 GAL 34 SHRUB/GROUNDCOVER PLANTING - 1 GAL 35 SHRUB/GROUNDCOVER PLANTING - 1 GAL 36 TURF - SOD (REPLACEMENT) 37 CHIPPED WOOD MULCH - 3" DEPTH 38 LANDSCAPE MAINTENANCE - 90-DAY 39 SOURD - 1 LS 30 SOURD - 1 LS 30 SOURD - 20 SACONO 30 SUBTOTAL 30 SUBTOTAL 31 SACONO 31 SACONO 32 SOURD - 20 SACONO 33 SACONO 34 SACONO 35 SUBTOTAL 35 SHRUB/GROUNDCOVER PLANTING - 1 GAL 36 SOUR - 20 SACONO 37 CHIPPED WOOD MULCH - 3" DEPTH 39 SACONO 30 SACONO						
22 CURB - 12" WIDE CONCRETE MOWBAND (@ TURF AREAS) 23 SEAT WALL @ PLAY AREA 135 LF \$150.00 \$20,250.00 \$20,250.00 \$35 LF \$150.00 \$173,650.00 \$35 LF \$173,650.00 \$173,650.00 \$35 LF \$150.00 \$173,650.00 \$4176.00 \$41776.00 \$4176.00 \$				1000000		
23 SEAT WALL @ PLAY AREA 135 LF \$150.00 \$20.250.00 SITE AMENITIES \$ 24 CHILDREN'S PLAY AREA EQUIPMENT 1 LS \$173,650.00 \$173,650.00 25 POUR-IN-PLACE SAFETY SURFACE (INC. BASE) 1,321 SF \$25.00 \$33.025.00 26 WOOD FIBAR SURFACING 1,392 SF \$3.00 \$4,176.00 27 BASKETBALL COURT SURFACING/STRIPING 3,358 SF \$2.00 \$6,716.00 28 DRINKING FOUNTAIN W/ BOTTLE FILLER & DOG BOWL 1 EA \$9,500.00 \$9,500.00 29 TRASH RECEPTACLE 3 EA \$500.00 \$1,500.00 IRRIGATION SYSTEM \$6,590.00 30 IRRIGATION SYSTEM - IN SHRUB BEDS 1,560 SF \$2.00 \$3,120.00 31 IRRIGATION SYSTEM - ADJUSTMENTS 3,470 SF \$1.00 \$3,470.00 PLANTING \$15,123.60 32 SOIL AMENDMENT 3,376 SF \$0.15 \$506.40 33 FINISH GRADING 3,376 SF \$0.15 \$506.40 34 SHRUB/GROUNDCOVER PLANTING - 1 GAL. 68 EA \$42.00 \$2,856.00 35 SHRUB/GROUNDCOVER PLANTING - 1 GAL. 20 EA \$18.00 \$360.00 36 TURF - SOD (REPLACEMENT) 1,326 SF \$2.00 \$2,652.00 37 CHIPPED WOOD MULCH - 3° DEPTH 2,050 SF \$0.60 \$1,230.00 38 LANDSCAPE MAINTENANCE - 90-DAY 1 LS \$6,000.00 SUBTOTAL CONSTRUCTION CONTINGENCY - 10%	100000					
24 CHILDREN'S PLAY AREA EQUIPMENT 1 LS \$173,650.00 \$173,650.00 25 POUR-IN-PLACE SAFETY SURFACE (INC. BASE) 1 1321 SF \$25.00 \$33,025.00 26 WOOD FIBAR SURFACING 27 BASKETBALL COURT SURFACING/STRIPING 28 DRINKING FOUNTAIN W/ BOTTLE FILLER & DOG BOWL 29 TRASH RECEPTACLE 3 EA \$500.00 \$9,500.00 29 TRASH RECEPTACLE 3 EA \$500.00 \$1,500.00 IRRIGATION SYSTEM 30 IRRIGATION SYSTEM - IN SHRUB BEDS 31 IRRIGATION SYSTEM - ADJUSTMENTS 32 SOIL AMENDMENT 33 FINISH GRADING 32 SOIL AMENDMENT 33 FINISH GRADING 34 SHRUB/GROUNDCOVER PLANTING - 5 GAL. 35 SHRUB/GROUNDCOVER PLANTING - 1 GAL. 36 TURF - SOD (REPLACEMENT) 37 CHIPPED WOOD MULCH - 3° DEPTH 38 LANDSCAPE MAINTENANCE - 90-DAY 38 LANDSCAPE MAINTENANCE - 90-DAY 4 SISSOO.00 5 SUBTOTAL 5 SITO.00 5 \$38,209.48 CONSTRUCTION CONTINGENCY - 10% 5 \$38,209.48						\$20,250.00
24 CHILDREN'S PLAY AREA EQUIPMENT 1 LS \$173,650.00 \$173,650.00 25 POUR-IN-PLACE SAFETY SURFACE (INC. BASE) 1 1321 SF \$25.00 \$33,025.00 26 WOOD FIBAR SURFACING 27 BASKETBALL COURT SURFACING/STRIPING 28 DRINKING FOUNTAIN W/ BOTTLE FILLER & DOG BOWL 29 TRASH RECEPTACLE 3 EA \$500.00 \$9,500.00 29 TRASH RECEPTACLE 3 EA \$500.00 \$1,500.00 IRRIGATION SYSTEM 30 IRRIGATION SYSTEM - IN SHRUB BEDS 31 IRRIGATION SYSTEM - ADJUSTMENTS 32 SOIL AMENDMENT 33 FINISH GRADING 32 SOIL AMENDMENT 33 FINISH GRADING 34 SHRUB/GROUNDCOVER PLANTING - 5 GAL. 35 SHRUB/GROUNDCOVER PLANTING - 1 GAL. 36 TURF - SOD (REPLACEMENT) 37 CHIPPED WOOD MULCH - 3° DEPTH 38 LANDSCAPE MAINTENANCE - 90-DAY 38 LANDSCAPE MAINTENANCE - 90-DAY 4 SISSOO.00 5 SUBTOTAL 5 SITO.00 5 \$38,209.48 CONSTRUCTION CONTINGENCY - 10% 5 \$38,209.48	CITE	AMENITIES				\$220 E47.00
25 POUR-IN-PLACE SAFETY SURFACE (INC. BASE) 26 WOOD FIBAR SURFACING 27 BASKETBALL COURT SURFACING/STRIPING 28 DRINKING FOUNTAIN W/ BOTTLE FILLER & DOG BOWL 29 TRASH RECEPTACLE 3 EA \$500.00 \$0.716.00 29 TRASH RECEPTACLE 3 EA \$500.00 \$1.500.00 29 TRASH RECEPTACLE 3 EA \$500.00 \$1.500.00 30 IRRIGATION SYSTEM 30 IRRIGATION SYSTEM - IN SHRUB BEDS 31 IRRIGATION SYSTEM - ADJUSTMENTS 3.470 SF \$1.00 \$3.470.00 PLANTING 32 SOIL AMENDMENT 3.376 SF \$0.45 \$1.519.20 33 FINISH GRADING 34 SHRUB/GROUNDCOVER PLANTING - 5 GAL. 35 SHRUB/GROUNDCOVER PLANTING - 1 GAL. 36 TURF - SOD (REPLACEMENT) 37 CHIPPED WOOD MULCH - 3° DEPTH 38 LANDSCAPE MAINTENANCE - 90-DAY 38 LANDSCAPE MAINTENANCE - 90-DAY 4 S18.00 \$3.82.094.86 CONSTRUCTION CONTINGENCY - 10% 538.2094.86	the state of		1	15	\$173,650,00	7 (20/10/04/15/20/05/15/20/0
26 WOOD FIBAR SURFACING 27 BASKETBALL COURT SURFACING/STRIPING 3.358 SF \$2.00 \$6.716.00 28 DRINKING FOUNTAIN W/ BOTTLE FILLER & DOG BOWL 1 EA \$9.500.00 \$9.500.00 29 TRASH RECEPTACLE 3 EA \$500.00 \$1.500.00 IRRIGATION SYSTEM \$6,590.00 30 IRRIGATION SYSTEM - IN SHRUB BEDS 31 IRRIGATION SYSTEM - ADJUSTMENTS 3.470 SF \$2.00 \$3.120.00 PLANTING \$15,123.60 32 SOIL AMENDMENT 33.76 SF \$0.45 \$1.519.20 33 FINISH GRADING 34 SHRUB/GROUNDCOVER PLANTING - 5 GAL. 35 SHRUB/GROUNDCOVER PLANTING - 1 GAL. 20 EA \$18.00 \$3.600.00 36 TURF - SOD (REPLACEMENT) 1,326 SF \$2.00 \$2.652.00 37 CHIPPED WOOD MULCH - 3° DEPTH 2,050 SF \$0.60 \$1.230.00 38 LANDSCAPE MAINTENANCE - 90-DAY LS 10.0% \$382.094.86 CONSTRUCTION CONTINGENCY - 10%						
27 BASKETBALL COURT SURFACING/STRIPING 28 DRINKING FOUNTAIN W/ BOTTLE FILLER & DOG BOWL 29 TRASH RECEPTACLE 3 EA \$9,500,00 \$9,500,00 29 TRASH RECEPTACLE 3 EA \$500,00 \$1,500,00 29 TRASH RECEPTACLE 3 EA \$500,00 \$1,500,00 31,500,00 31 IRRIGATION SYSTEM 30 IRRIGATION SYSTEM - IN SHRUB BEDS 31 IRRIGATION SYSTEM - ADJUSTMENTS 31 IRRIGATION SYSTEM - ADJUSTMENTS 32 SOIL AMENDMENT 33 FINISH GRADING 32 SOIL AMENDMENT 33 FINISH GRADING 33 SHRUB/GROUNDCOVER PLANTING - 5 GAL. 34 SHRUB/GROUNDCOVER PLANTING - 1 GAL. 35 SHRUB/GROUNDCOVER PLANTING - 1 GAL. 36 TURF - SOD (REPLACEMENT) 37 CHIPPED WOOD MULCH - 3" DEPTH 2,050 SF \$0,60 \$1,230,00 38 LANDSCAPE MAINTENANCE - 90-DAY 1 LS \$6,000,00 \$6,000,00 SUBTOTAL CONSTRUCTION CONTINGENCY - 10% \$38,209,48	-	_ C. 1 4 TH T T T T T T T T T T T T T T T T T			The second secon	
28 DRINKING FOUNTAIN W/ BOTTLE FILLER & DOG BOWL 29 TRASH RECEPTACLE 3 EA \$5,00.00 \$1,500.00 29 TRASH RECEPTACLE 3 EA \$5,00.00 \$1,500.00 30 IRRIGATION SYSTEM 30 IRRIGATION SYSTEM - IN SHRUB BEDS 31 IRRIGATION SYSTEM - ADJUSTMENTS 32 IRRIGATION SYSTEM - ADJUSTMENTS 33 FINISH GRADING 32 SOIL AMENDMENT 33 FINISH GRADING 33 FINISH GRADING 34 SHRUB/GROUNDCOVER PLANTING - 5 GAL. 46 EA \$42.00 \$2.856.00 35 SHRUB/GROUNDCOVER PLANTING - 1 GAL. 20 EA \$18.00 \$360.00 36 TURF - SOD (REPLACEMENT) 1,326 SF \$2.00 \$2.652.00 37 CHIPPED WOOD MULCH - 3" DEPTH 2,050 SF \$0.60 \$1.230.00 38 LANDSCAPE MAINTENANCE - 90-DAY 1 LS \$6,000.00 \$382.094.86 CONSTRUCTION CONTINGENCY - 10% \$382.094.86						
29 TRASH RECEPTACLE 3 EA \$500.00 \$1,500.00 \$1	0.000			-		
30 IRRIGATION SYSTEM - IN SHRUB BEDS 1,560 SF \$2.00 \$3,120.00 \$3,120.00 \$3,170.00 \$3,470.00 \$3,470.00 \$3,470.00 \$3,470.00 \$3,470.00 \$3,470.00 \$3,470.00 \$3,470.00 \$3,470.00 \$3,470.00 \$3,570 SF \$1.00 \$3,570.00 \$3,570 SF \$0.15 \$506.40 \$3,570 SF \$1.00 \$3,570 SF \$0.00 \$3,570 SF \$0.00 \$3,570 SF \$0.00 \$3,570 SF \$1.00 \$1,250						\$1,500.00
31 IRRIGATION SYSTEM - ADJUSTMENTS 3,470 SF \$1.00 \$3,470.00 PLANTING 32 SOIL AMENDMENT 3,376 SF \$0.45 \$1,519.20 33 FINISH GRADING 3,376 SF \$0.15 \$506.40 34 SHRUB/GROUNDCOVER PLANTING - 5 GAL. 68 EA \$42.00 \$2,856.00 35 SHRUB/GROUNDCOVER PLANTING - 1 GAL. 20 EA \$18.00 \$360.00 36 TURF - SOD (REPLACEMENT) 1,326 SF \$2.00 \$2,652.00 37 CHIPPED WOOD MULCH - 3" DEPTH 2,050 SF \$0.60 \$1,230.00 38 LANDSCAPE MAINTENANCE - 90-DAY 1 LS \$6,000.00 \$6,000.00 SUBTOTAL CONSTRUCTION CONTINGENCY - 10% \$382,094.86		TO THE THE PROPERTY OF THE PRO				\$6,590.00
PLANTING			- 3- 6- 3- 3- 3- 3- 3- 3- 3- 3- 3- 3- 3- 3- 3-			\$3,120.00
32 SOIL AMENDMENT 3,376 SF \$0.45 \$1,519.20 33 FINISH GRADING 33,376 SF \$0.15 \$506.40 34 SHRUB/GROUNDCOVER PLANTING - 5 GAL. 68 EA \$42.00 \$2.856.00 35 SHRUB/GROUNDCOVER PLANTING - 1 GAL. 20 EA \$18.00 \$360.00 36 TURF - SOD (REPLACEMENT) 1,326 SF \$2.00 \$2.652.00 37 CHIPPED WOOD MULCH - 3' DEPTH 2,050 SF \$0.60 \$1,230.00 38 LANDSCAPE MAINTENANCE - 90-DAY 1 LS \$6,000.00 \$6,000.00 SUBTOTAL CONSTRUCTION CONTINGENCY - 10% \$38,209.49	31	IRRIGATION SYSTEM - ADJUSTMENTS	3,470	SF	\$1.00	\$3,470.00
33 FINISH GRADING 3,376 SF \$0.15 \$506.4C 34 SHRUB/GROUNDCOVER PLANTING - 5 GAL. 35 SHRUB/GROUNDCOVER PLANTING - 1 GAL. 20 EA \$18.00 \$360.0C 36 TURF - SOD (REPLACEMENT) 1,326 SF \$2.00 \$2.652.0C 37 CHIPPED WOOD MULCH - 3" DEPTH 2,050 SF \$0.60 \$1.230.0C 38 LANDSCAPE MAINTENANCE - 90-DAY 1 LS \$6,000.00 \$6,000.0C SUBTOTAL CONSTRUCTION CONTINGENCY - 10% LS 10.0% \$38.209.49	PLAN	NTING				\$15,123.60
34 SHRUB/GROUNDCOVER PLANTING - 5 GAL. 68 EA \$42.00 \$2,856.00 35 SHRUB/GROUNDCOVER PLANTING - 1 GAL. 20 EA \$18.00 \$360.00 36 TURF - SOD (REPLACEMENT) 1,326 SF \$2.00 \$2,652.00 37 CHIPPED WOOD MULCH - 3° DEPTH 2,050 SF \$0.60 \$1,230.00 38 LANDSCAPE MAINTENANCE - 90-DAY 1 LS \$6,000.00 \$6,000.00 SUBTOTAL CONSTRUCTION CONTINGENCY - 10% LS 10.0% \$38,209.49	32	SOIL AMENDMENT	3,376	SF	\$0.45	\$1,519.20
35 SHRUB/GROUNDCOVER PLANTING - 1 GAL. 20 EA \$18.00 \$360.00 \$360.00 \$36 TURF - SOD (REPLACEMENT) 1,326 SF \$2.00 \$2.652.00 \$37 CHIPPED WOOD MULCH - 3° DEPTH 2,050 SF \$0.60 \$1,230.00 \$38 LANDSCAPE MAINTENANCE - 90-DAY 1 LS \$6,000.00 \$6,000.00 \$382.094.86 \$382.	33	FINISH GRADING	3,376	SF	\$0.15	\$506.40
36 TURF - SOD (REPLACEMENT) 1.326 SF \$2.00 \$2.652.00 37 CHIPPED WOOD MULCH - 3* DEPTH 2.050 SF \$0.60 \$1.230.00 38 LANDSCAPE MAINTENANCE - 90-DAY 1 LS \$6.000.00 \$6.000.00 SUBTOTAL \$382.094.86 CONSTRUCTION CONTINGENCY - 10% \$38.209.49	34	SHRUB/GROUNDCOVER PLANTING - 5 GAL.	68	EA	\$42.00	\$2,856.00
37 CHIPPED WOOD MULCH - 3° DEPTH 2,050 SF \$0.60 \$1,230.00 \$6,000.00 \$6,000.00 \$1,000.0	35	SHRUB/GROUNDCOVER PLANTING - 1 GAL.			\$18.00	\$360.00
38 LANDSCAPE MAINTENANCE - 90-DAY 1 LS \$6,000.00 \$6,000.00 SUBTOTAL \$382,094.86 CONSTRUCTION CONTINGENCY - 10% \$38,209.49	36	TURF - SOD (REPLACEMENT)	1,326	SF	\$2.00	\$2,652.00
SUBTOTAL \$382,094.86 CONSTRUCTION CONTINGENCY - 10% LS 10.0% \$38,209.49						\$1,230.00
CONSTRUCTION CONTINGENCY - 10% \$38,209.49	38	LANDSCAPE MAINTENANCE - 90-DAY	1	LS	\$6,000.00	\$6,000.00
	SUB	TOTAL				\$382,094.86
GRAND TOTAL \$420,304.35	CON	STRUCTION CONTINGENCY - 10%		LS	10.0%	\$38,209.49
	GRA	ND TOTAL				\$420,304,35

Projected Remaining Projects Discussion for Economy of Scale

La Sierra

- HVAC Phase V
- Asphalt/Paving Parking Lots
- ADA Improvements Phase I
- ADA Improvements Phase II
- HVAC Units (TBD)

Bird Track

- Demo & Grading of Existing Play Area
- New Playground + Rubberized Surface
- ADA Improvements

Carmichael

- Paving Phase III
- Vet's Hall ADA Improvements
- Demo & Grading
- Parking Lots, Drive Aisles, Walkways Phase IV

Del Campo

- Soccer Field Turf Repair
- Creek Bridge
- Demo and Grading
- Asphalt for 2 Parking Lots
- New Restroom Near Soccer Field
- ADA Improvements

O'Donnell Heritage

- Demo and Grading
- Concrete Walkway Around Park (ADA)
- Site Furnishings and Accessories

Sutter Jensen

- DG Community Center Garden Pathways and Asphalt Parking Lot
- Demo and Grading
- ADA Improvements

Patriots

- Demo & Grading
- New Playground + Rubberized Surface
- Walkways ADA + ADA Tables
- Pedestrian Lighting
- Site Furnishings and Accessories

Jan Park

- Additional Playground Equipment
- ADA Improvements
- Site Furnishings and Accessories

Series 2023 Schedule

es 2023 Projects	350 days	Mon 6/24/24	Fri 10/24/25
Sierra - HVAC Phase I, II, III, IV and Canopy Areas	315 days	Thu 6/20/24	Wed 9/3/25
Design	110 days	Thu 6/20/24	Wed 11/20/24
Permitting	60 days	Thu 11/21/24	Wed 2/12/25
Contractor Procurement	40 days	Thu 2/13/25	Wed 4/9/25
Construction	80 days	Thu 4/10/25	Wed 7/30/25
Closeout	23 days	Thu 7/31/25	Mon 9/1/25
Sierra - Natural Turf Field & Irrigation	384 days	Thu 6/20/24	Tue 12/9/25
Design	120 days	Thu 6/20/24	Wed 12/4/24
Permitting	30 days	Thu 12/5/24	Wed 1/15/25
Contractor Procurement (BOS - 6 weeks)	39 days	Thu 1/16/25	Tue 3/11/25
Construction	80 days	Tue 3/11/25	Mon 6/30/25
Seeding Period	60 days	Tue 7/1/25	Mon 9/22/25
Closeout	20 days	Tue 7/1/25	Mon 7/28/25
armichael Park - Vets Hall's TT playground eplacement w/concrete repair, TT layground-rubberized surface, Paving - Phase I ocation in park, tbd), Pickleball Courts, New ennis Courts Restrooms	350 days	Wed 6/19/24	Tue 10/21/25
Design	120 days	Wed 6/19/24	Tue 12/3/24
Permitting	70 days	Wed 12/4/24	Tue 3/11/25
Contractor Procurement	40 days	Wed 3/12/25	Tue 5/6/25
Construction	90 days	Wed 5/7/25	Tue 9/9/25
Closeout	24 days	Wed 9/10/25	Mon 10/13/25
lancy Oaks Park - Demo & grading, Park entry - DA, Playground replacement, Rubberized surface. DA work from the 2016 report	325 days	Mon 7/15/24	Fri 10/10/25
Design	120 days	Mon 7/15/24	Fri 12/27/24
Permitting	40 days	Mon 12/30/24	Fri 2/21/25
Contractor Procurement	40 days	Mon 2/24/25	Fri 4/18/25
Construction	65 days	Mon 4/21/25	Fri 7/18/25
Closeout	60 days	Mon 7/21/25	Fri 10/10/25
ardinal Oaks Park - Demo & regrading, Playground eplacement (10k sf), Rubberized surface, ADA ork from 2016 report (includes pathway repair), edestrian lighting	350 days	Thu 6/27/24	Wed 10/29/25
Design	115 days	Thu 6/27/24	Wed 12/4/24
Permitting	60 days	Thu 12/5/24	Wed 2/26/25
Contractor Procurement	35 days	Thu 2/27/25	Wed 4/16/25
Construction	80 days	Thu 4/17/25	Wed 8/6/25
	60 days	Thu 8/7/25	Wed 10/29/25

Last Three Months (Completed)

- 1. Site Surveys completed and distributed to design teams
- 2. Moved through Schematic & Design Development
- 3. Finalized Geotechnical Services
- 4. Updated schedules
- 5. Budget tracking throughout the projects
- 6. Scope add from Community outreach tracked as add alternatives to the budget
- 7. Established Budget and Schedule Tracking in CAPP Analytics

Next Three Months (In-Progress)

- 1. Series II and III Forecasting
- 2. Permitting
- 3. Procurement discussions Sourcewell & CMAS
- 4. Bidding outreach
- 5. Begin Construction!!!
- 6. Discussions of designer outreach for Series II

Q&A



CUMMING-GROUP.COM

BUILDING VALUE THROUGH EXPERTISE